

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Khammam District - Package No. AP 08 LW 15 -
"Providing BT to road from R&B road to Ramavaram and R&B road to
Mahithapuram in Venkatapuram Mandal in Khammam District" - Granting Post
facto Extension of Agreement Time upto 30-04-2012 for a period of 69 days
without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1545

Dated:22-08-2012.
Read the following:-

- 1) G.O.Ms.No.331, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC (PR), PMGSY, Hyd, Lr.No.W20/DEE4/ AP08LW
95/KMM/2010-11, dt. 23.06.2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post facto Extension of Agreement Time upto 30-04-2012 for a period of 69 days without Penalty in respect of the works "Providing BT to road from R&B road to Ramavaram and R&B road to Mahithapuram in Venkatapuram Mandal, Khammam District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to frequent disturbance from extremists and due to Sakala Janula Samme.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.